EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvements to roads and Drains at Bhagath Enclave, Kalidasa Layout, Chamundeshwari nagara, Babanagara, Srirampura, MCECHS Layout, Palanahalli, and Surrounding areas in ward No. 05
2	Amount of Work Portion	33933005.68
3	Estimated Cost	800.00 Lakhs
4	Name of Contractor M/s. SMLP Asphalts	M/s SMLP Asphalts B B Umesha
5	Agreement No	121/29/9/2020.
6	No and date under which work order issued	BBMP/ EE/BTP/WO/121/2020-21, dt. 29.09.2020
7	Time limit originally fixed for completion	8 Months
8	Date of application by the contractor for granting extension of time	—
9	Date of receipt of application in the sub division office	—
10	Extension granted if any	Nil
	i)	
	ii)	
11	Work carried out by the contractor during the original period stipulated in the contract	Nil
12	Work carried out during 1st extension	Nil
13	Work carried out during 2nd extension	Nil
14	Time now applied for	52 Days = 29.5.21 to 20.7.21
15	Date of recommending time limit applied for	
16	Whether the original application of the contractor is enclosed.	Yes
17	Balance of work remaining to be done	-
18	Probable time required for completion of remaining work	20.7.21.
19	Cost of work charged establishment charged on the work after the expairy of original period.	Nil
20	Whether notice as per clause of contract has been issued.	No
21	Remarks of the AEE and the daily rate of penalty proposed	Work Delayed due to Lock Down, Time Extension Delayed Sanction with out Penalty
22	Remarks of the EE with the daily rate of penalty proposed	EOT may be Approved as per AEE recommendation.

Assistant Engineer
Ward No. 05(Jakkur)

Executive Engineer
Byatarayanapura Division, Bangalore-92.

Assistant Executive Engineer
Byatarayanapura Sub Division, Bangalore-24.

ಮುಖ್ಯ ಅಭಿಯಂತರರು
ಯಲಹಂಕ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ

Scanned by CamScanner